

**North Central Regional Planning Commission  
ASHRAE 62.2-10 Fan Installation and Specifications**

**Job:** \_\_\_\_\_

**Date:** \_\_\_\_\_

**Address:** \_\_\_\_\_

**Inspector:** \_\_\_\_\_

**City:** \_\_\_\_\_

**Phone:** \_\_\_\_\_

---

**Fan Location:** \_\_\_\_\_

**Fan CFM Setting:** \_\_\_\_\_

**Fan Cycle Time. If Needed:** \_\_\_\_\_

**Special  
Instructions:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

---

**Final CFM Measurement:** \_\_\_\_\_ **Date:** \_\_\_\_\_

---

**Specifications:**

**Fans to be provided by NCRPC and installed according to manufactures specs.**

**Ductwork shall be 6" diameter insulated flex duct. Short straight runs if possible.**

**Use hard duct elbows, sealed and insulated, if turns are 90 degree or greater.**

**All connections on ductwork shall be mechanically fasten and sealed.**

**Fans must vent to exterior through roof or wall cap with termination to keep animals out.**

**North Central Regional Planning Commission  
ASHRAE 62.2-10 Fan Installation and Specifications**