

North Central Regional Planning Commission

ASHRAE 62.2-16 Fan Installation and Specifications

Job: _____

Date: _____

Address: _____

Inspector: _____

City: _____

Phone: _____

Fan Location: _____

Fan CFM Setting: _____

Fan Cycle Time, If needed: _____

Special Instructions:

Final CFM Measurement: _____ Date: _____

SPECIFICATIONS:

Fans are to be provided by NCRPC and installed according to manufacturer specs. (see manual)

Ductwork shall be 6" diameter R-8, UL181 listed flex duct. It needs a 2-3 ft straight run coming off fan before 1st elbow. Short straight runs if possible. Use hard duct elbows, sealed and insulated, if turns are 90 degree or greater.

All connections on ductwork shall be mechanically fasten and sealed.

Fans must vent to exterior through roof or wall cap with termination to keep animals out.